Sl.No	Item Name	Unit	Pl Quan
74	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge.	Sqm	82.4
	Upto 125%		
	Above 125%		
75	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixef concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25 Staircase	Cum	51.
	Upto 125%		
	Above 125%		
77	Providing and removing cenering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications.	Sqm	231.
	Upto 125%		
	Above 125%		
78	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications.	Sqm	129
	Upto 125%		
	Above 125%		
79	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton. Staircase.	Sqm	26
80	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	Cum	1
81	Providing & removing centering shuttering,strutting, propping etc., and removal of form work for sides & soffits of beams, beam haunchings, cantilever girders, bresumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications.	Sqm	2
	Upto 125%		
	Above 125%		
82	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour. HOM of machinery, finishing, curing, complete as per specifications.	Sqm	

B.O.Q Quantity	Previous		Present Measurement			Total Up-to date	
	Qty	Amount	Qty	Rate	Amount	Qty	Amount
82.48			**112.71**				
			103.1	500	51550.00	103.1	51550.00
			9.61	438.5	4213.99	9.61	4213.99
51.1			**91.2**			91.2	
			63.875	7300	466287.50	63.88	466287.50
			27.325	7430.01	203025.02	27.33	203025.02
231.0			**612.41**				
			288.85	600	173310.00	288.85	173310.00
			323.56	461.66	149374.71	323.56	149374.71
129.1			**285.96**				0.00
			161.45	500	80725.00	161.45	80725.00
			124.51	310.5	38660.36	124.51	38660.36
26.2			27.92	500	13960.00	27.92	13960.00
1.38			1.68	7500	12600.00	1.68	12600.00
20.7			**66.02**				
			25.95	500	12975.00	25.95	12975.00
			40.07	406.8	16300.48	40.07	16300.48
8.9			8.53	650	5544.50	8.53	5544.50

Sl.No	Item Name	Unit	BOQ Quantit
83	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton.	Sqm	8.91
	Upto 125%		
	Above 125%		
84	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size (40x20x20) cms confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications.	Sqm	215.82
87	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for Outside Plastering.	Sqm	260.53
91	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using threetrack window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933kg/m.shutter frame section comprising top and bottom section of size40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter sideouter 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutterinterlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved qualityof fixtures such as aluminium handles tower bolts etc.; providing andfixing 5.5mm. thick plain glass for shutters fitted with rubber beading allaluminium sections including cutting to required length, joints mitredsubdividing the frame tenonned and rivetted, in the assembled frame,stiffened with end clips for corners, angles etc., and fixed to the walls,lintels, floor beams/cills as the case may be, with necessary steelscrews, raul plugs or teak wood gatties including cutting masonry orconcrete and making good the original surface using cement mortar.(using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder o fapproved quality.)	Sqm	33.75
	Upto 125%		
	Above 125%		
92	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.	Kg	708.75
	Upto 125%		
	Above 125%		
93	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of all materials cost oif labour and scaffolding etc complete as per the specifications.	Sqm	221.19
	Upto 125%		
	Above 125%		
94	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer).	Sqm	371.24
	Upto 125%		
	Above 125%		